NO.NEWZ/BBMP/PDDZ/2018-19 Date:-31-01-2018

To,
The Executive Engineer,
Project Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:Construction of Ambedkar Samudaya Bhavana At Mallasandra in Ward no.13 Shettihalli Sub Division

Item No	Description of work	Unit	Qty
1	Earthwork in surface excavation in ordinary soil for leveling and lowering the ground manually (Other than foundation of buildings, culverts, road drains and trenches of	Cum	1618.80
2	Earthwork excavation for foundation of buildings, water cum supply, sanitary lines and electrical conduits either in pits or in trenches1.5m and above in width, in hard soil not	Cum	682.31
3	Extra for additional lift of 1.5m. or part thereof for excavation In loose / soft or hard rock including cost of materials, labour complete as per specifications, as per the	Cum	169.90
4	Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier underand around the column pits,	Sqm	287.51
5	Providing and laying in position plain cement concrete of cum mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates	Cum	86.09
6	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high,	Cum	35.56
7	Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse	Cum	159.11
8	Filling available excavated earth (excluding rock) in sides cum of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by	Cum	341.15
9	Earthwork excavation in all soil deposits and filling sides of foundation upto plinth in layers not exceeding 20cms. in depth, compacting each deposited layer by ramming	Cum	356.77
10	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm cum and down size graded granite metal coarse	Cum	163.38
11	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse	Sqm	0.00
12	Providing and casting reinforced cement concrete racks with design mix M20, granite or trap jelly 12mm and down size 5 cms thick and below with reinforcements of 6mm	Sqm	0.00
13	Providing RCC loft (atta) 7.5cms thick with cement concrete design sqm mix M20 using clean granite or trap jeiiy of 20mm and down size with necessary reinforcements at	Sqm	0.00
14	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded cum granite metal coarse aggregates @	Cum	3.61
15	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including	Sqm	169.98
16	Providing and removing centering, shuttering, strutting, Sqm. propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost	Sqm	234.75

Scanned by CamScanner

em No	Description of work	Unit	Qty
17	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as roofs, landings, balconies and likes, thickness upto	Sqm	476.54
18	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floor including cost of all materials, labour complete as per	Sqm	46.55
19	Providing and removing centering, shuttering, strutting, Sqm propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever	Sqm	1054.98
20	Providing and removing centering, shuttering, strutting, gqm propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including	Sqm	30.79
21	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required,	Tonne	41.29
22	Providing and Filling in foundation with granite / trap cum broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including	Cum	61.57

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Newzen Consultants Bangalore

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

Scanned by CamScanner